Project Status	Name	% Completed	Current Year Original Budget 2023/24	Current Revised Budget 2023/24	Actuals & Committed YTD 2023/24	Monthly Progress Com
	Level 1 Projects					
	Skyline Road - Upgrade & Sealing - Design Stage	100%	\$-	\$ 72,665	\$ 79,515	Project completed apart from some concluding works finalise the project and cost.
	Blue Gums Rail Trail - Grant 980	100%	\$-	\$ 134,039	\$ 134,039	Project Completed.
	Alexandra Visitor Activity Project, Construction GR930 (Rotary Park)	98%	\$-	\$ 87,926	\$ 160,909	Contractor is undertaking some defect rectification we
	Eildon Splash & Skate Park (GRANT 1009)	15%	\$ 1,800,000	\$ 1,887,484	\$ 2,302,878	Initial site meeting was held on February 8, and the C
	Eildon Reserves Precinct Senior Play (GRANT 1020)	15%	\$ 340,000	\$ 386,500	\$ 281,268	Initial site meeting was held on February 8, and the C
	Eildon Reserves Precinct Skate Park (GRANT 1019)	15%	\$ 490,000	\$ 490,000	\$ 394,239	Construction design underway. Works anticipated to
	Eildon Reserves Precinct Changing Places facility upgrade (GRANT 1025)	15%	\$ 136,800	\$ 136,800	\$ 136,800	Initial site meeting was held on February 8, and the C
	Eildon Reserves - Splash Park contribution (LRCI3)	30%	\$ 400,000	\$ 353,891	\$ 348,087	Initial site meeting was held on February 8, and the C
	Roads					
	Roads - Major Maintenance	31%	\$ 200,000	\$ 272,273	\$ 101,399	Underway. Minor maintenance/improvement to draina
	Gravel Road Resheeting Program	0%	\$ 1,830,819	\$ 2,079,702	\$ 1,967,222	Works are progressing well. Expected completion da
	Shoulder Resheeting	0%	\$ 50,000	\$ 143,639	\$-	Works are progressing well. Expected completion da
	Sealed Roads - Renewal (Reseals)	60%	\$ 960,818	\$ 1,128,169	\$ 75,362	Contract awarded and initial meeting was held on 31 March.
	Seal Prep Works	60%	\$-	\$-	\$-	Works are progressing well. Expected completion da
	Sealing works	0%	\$-	\$-	\$-	Contract awarded and initial meeting was held on 31 March.
	Sealed Roads - Renewal & Major Patching	30%	\$ 240,000	\$ 770,636	\$ 648,803	Works are progressing well. Expected completion da
	Traffic Treatments					
	Safer Road Assessments - Whittlesea- Kinglake Road Kinglake Central - Service Road Improvements	40%	\$-	\$ 26,540	\$ -	Feedback received from effected residents. The con- against the VicRoads requirements and the available

Colour coding is as follows: Green = On track, Yellow = Possible carry forward, Red = Carry forward, Black = Complete, Blue = On hold, Orange = Delayed

mments - December

ks. Meeting with designer has been schedule to

works and some pre-approved variations.

Contractor has been mobilised.

Contractor has been mobilised.

commence in late February.

Contractor has been mobilised.

Contractor has been mobilised.

nage and roads.

date is March 2024.

date is March 2024.

1 January. Works will be commenced in late

date is March 2024.

1 January. Works will be commenced in late

date is March 2024.

ncerns of the residents will need to be balanced e budget.

Project Status	Name	% Completed	Current Year Original Budget 2023/24	Current Revised Budget 2023/24	Actuals & Committed YTD 2023/24	Monthly Progress Com
	Traffic Treatments - Safer Road Assessments - Spraggs Road, Toolangi - Safety upgrades Stage 1 (Design) Realigning Spraggs Rd and Healesville- Kinglake Rd intersection	25%	\$ 40,000	\$ 40,000	\$-	Design will be completed with consultation of DTP.
	Traffic Treatments - Safer Road Assessments - Killingworth Rd Guards Rail Stage 1 Design	50%	\$ 20,000	\$ 20,000	\$ 3,500	Road Safety Audit completed. Primary recommendati application is currently with Engineering Services. Oth but will be effected by the speed limit review.
	Alexandra Commercial area - streetscape development	5%	\$ 25,000	\$ 50,000	\$-	Project Scope is being finalised.
	Kinglake Streetscape - completion of works (LRCI3)	0%	\$ 150,000	\$-	\$-	Funding from LRCI3 to be reallocated. \$170,000 function complete the project.
	Thornton Streetscape - design development	70%	\$ -	\$ 20,971	\$ 20,378	Additional traffic survey has been completed in late Ja measure key traffic volumes during peak usage.
	Alexandra EV Charger installation (LRCI3)	99%	\$ -	\$ 63,363	\$ 41,308	Chargers installed, linemarking completed in Perkins pending operating decisions in the upcoming Council
	Snobs Creek Road - Widening (Road Safety) - HVSPP - Grant 937	20%	\$ 765,000	\$ 768,976	\$-	Still on hold pending contact from grant funder.
	Minor Traffic Treatments - Shire wide	5%	\$-	\$ 30,000	\$ 4,730	New Project. Some linemarking works has been sche Engineering Services Team.
	Gravel Road Sealing Program					
	Bower St Entry & Realignment Stage 2, Kinglake	100%	\$-	\$ 78,285	\$ 73,002	Project is completed.
	Castella Road Sealing Stage 1 - Design & Development	90%	\$-	\$ 10,293	\$ 13,930	Detail design is reviewed and initial tree impact asses
	Grandview Cr/ Bald Spur Road upgrading to seal road - Stage 1 Detail Design and Budget Preparation	5%	\$ 80,000	\$ 80,000	\$-	Underway
	Wilhelmina Falls RdSealing unsealed section to crown land Stage 2 Finalsation of Design and Tender Documents	90%	\$ 30,000	\$ 54,463	\$ 18,275	Detail design is reviewed and initial tree impact asses
	Flood Recovery Works	0%	\$ 200,000	\$ 200,000	\$-	Project Scope under investigation. This will be utilised government.
	Play Equipment & Skate Parks					
	Alexandra Rotary Park Precinct - lighting and upgrades (LRCI3)	100%	\$-	\$ 67,972	\$ 310	Additional scope identified. Cost variation approved for
	Community Land (Parks & Gardens)					
	Yea Pioneer Reserve - Access Carparking - (Rail trail section)	0%	\$ 23,000	\$ 78,440	\$ 73,440	Works has been completed.

nments - December

ation is to apply for a lowered speed limit. This ther recommendations are under consideration

nding from LRCI4 has been allocated to

January and consultant finalising the data to

ns St Carpark. Final configuration of the software cil EV Policy.

heduled. Scope to be identified as required by

essment is being finalised.

essment is being finalised.

ed to cover the funding shortfall from the state

for LRCI funds.

Project Status	Name	% Completed	Current Year Original Budget 2023/24	Current Revised Budget 2023/24	Actuals & Committed YTD 2023/24	Monthly Progress Com
	RV Friendly Town Implementation	50%	\$-	\$ 48,598	\$ -	Project scope under review. Possible locations for over Marysville has been identified.
	Shire Wide - park furniture & minor infrastructure renewal - identified by annual inspections Shire Wide	0%	\$ 40,000	\$ 40,000	\$ 581	Project Scope is being finalised.
	Bridge Program Bridge component renewal (sub accounts below)					
	Bridge abutment repair - Abes Bridge Molesworth	20%	\$ 70,000	\$ 70,000	\$-	Scope finalised. Preparing RFQ.
	Bridge Replacement (Construction) - Smiths Bridge Maintongoon	30%	\$ 200,000	\$ 259,037	\$-	RFQ will be advertised in 8 February.
	Bridge abutment repair - Weedings Bridge Fawcett	15%	\$ 70,000	\$ 70,000	\$-	Scope review still underway.
	Bridge abutment repair - Middle Creek Road Bridge 1 Yarck (#130)	100%	\$-	\$ 70,000	\$ 57,663	Pavement defects has been rectified in 7 February. Cweeks.
	Culvert Replacement - Coonans Rd Culvert Homewood - Stage 1 (Design and Development) Path Program	0%	\$ 30,000	\$ 30,000	\$ -	RFQ is being prepared
	Renewal - Pathways					
	Footpath renewal - Kinglake Rangers Shared Pathway	100%	\$-	\$ 16,090	\$ 16,100	Completed.
	Great Victorian Rail Trail - renewal & markers	10%	\$ 80,700	\$ 72,715	\$ 4,594	Works commenced for some of the emergency mark Underspends has been identified and will be allocate
	Rail Trail - Renewal (Leckie Park)	100%	\$-	\$ 5,160	\$ 2,925	Completed.
	Path Upgrade					
	Footpath Extension - Falls Road - Gallipoli Park to Goulds Terrace, Marysville Stage 2 Construction) Stage 1	95%	\$-	\$-	\$ 289,433	Completed. The over expenditures need to be balance Falls Road Footpath - extension stage 2
	Footpath - extension stage 2 - Falls Rd Marysville (LRCI3)	95%	\$-	\$ 362,453	\$ 10,131	Completed.
	Drainage					
	Mt Kitchener Rd Drainage & Kerb Upgrade LRCI 2	95%	\$-	\$ 242,289	\$ 30,741	Completed.
	Drainage Upgrade - Trouble Spots					
	Drainage - trouble spots - Ismay Wynd Buxton	100%	\$ 90,000	\$ 26,207	\$ 25,000	Final rectification to be undertaken along side progra

GRAM	COMN	IENTS

nments - December
vernight parking and short term parking in
Crack repairs will be undertaken in coming
kers. Additional project Scope is being finalised. e accordingly.
nced between Mt Kitchener Rd Drainage and
ammed patching works.

Project Status	Name	% Completed	Current Year Original Budget 2023/24	Current Revised Budget 2023/24	Actuals & Committed YTD 2023/24	Monthly Progress Com
	Drainage - trouble spots - Buxton Roadways	10%	\$-	\$-	\$-	Project rescoping underway.
	Drainage - trouble spots - Installtion of drainage pits Perkins St and Myrtle Street intersection Alexandra	45%	\$ 30,000	\$ 30,000	\$ -	LUAA response received. RFQ has been sent.
	Drainage - trouble spots - Project Initiation Program - View Street Yea drainage upgrade - Stage 1 Detail Design and budget preparation	25%	\$ 50,000	\$ 50,000	\$-	Project scoped and site surveyed. Estimates and des
	Halls Flat Rd Drainage Upgrade for Subdivision Development	15%	\$ 30,000	\$ 200,864	\$ 69,667	Drainage CCTV inspection completed and report is b
	Hall Street / Halls Flat Road drainage outfall Stage 1 Design	25%	\$-	\$ 10,994	\$ 4,182	Drainage CCTV inspection completed and report is b
	Buildings					
	Community (Public) Building - Renewal BPO Asbestos Removal	20%	\$ 50,000	\$ 50,000	\$ 29,949	Project progressing. Works being undertaken. Work
	Alexandra Council Chamber - DDA Compliance	15%	\$-	\$ 20,000	\$-	Advice from Heritage Advisor not progress. Further c
	Alexandra Shire Hall - DDA compliance	15%	\$-	\$ 25,000	\$-	Advice from Heritage Advisor - builder has been on si
	Kinglake Memorial Reserve - Football Clubrooms Toilet upgrade	40%	\$ 30,000	\$ 35,000	\$-	Project on target, expecting to commence February 20
	Terrip Terrip Clubroom Rendering (LRCI3)	90%	\$-	\$ 19,180	\$ 9,215	Works to be undertaken in early 2024.
	Yea Recreation Reserve Football Pavilion - upgrade (LRCI3)	35%	\$ 190,000	\$ 195,311	\$ 9,568	Project is progressing.
	Yea Recreation Reserve Multi Purpose Clubroom - pergola roof renewal (LRCI3)	35%	\$ 60,000	\$ 55,592	\$ 613	Project is on target for time.
	Yea Netball Clubrooms - plaster rendering & painting	35%	\$ 40,000	\$ 43,279	\$ 793	Project is on target for time.
	Shire Wide - Emergency Relief Centre generator requirements	20%	\$ 50,000	\$ 50,000	\$ -	Project is on target for time and budget.
	Eildon Shopping Centre - landscaping & irrigation (LRCI3)	80%	\$-	\$ 28,702	\$ 400	Landscaping designs approved. Planting RFQ being p
	Dove Cottage Alexandra - boundary fence replacement	15%	\$-	\$ 30,000	\$ -	RFQ uploaded to e-tender portal. Awaiting release. I

nments - December
sign being prepared for approval.
being reviewed
being reviewed
ks continuing.
discussions to continue.
site. Awaiting advice from Heritage Advisor.
2024
prepared in consultation with Council Arborist.
Due to be released January

Project Status	Name	% Completed	Current Year Original Budget 2023/24	Current Revised Budget 2023/24	Actuals & Committed YTD 2023/24	Monthly Progress Com
	Pheasant Creek - locality & interpretive signage (LRCI3)	0%	\$ 40,000	\$ 57,893	\$ 1,993	In progress.
	Public Lighting Renewal	0%	\$ 5,000	\$ 5,000	\$-	Audit currently underway. This will be followed by the works will be made in 2024/25 budget process
	Tourism Signage - renewal aging & out of date signage	55%	\$ 20,000	\$ 32,622	\$ 6,065	Cheviot Tunnel signs delivered. Few Town entrance s through the remain priority list.
	006736 - Kinglake Memorial Reserve Tennis Building	15%	\$-	\$ 90,000	\$ 1,818	Some rectifications works has been undertaken to ex
	Public Convenience - Renewal					
	Public Convenience - Renewal - Rotary Park Alexandra	0%	\$ 120,000	\$ 105,986	\$-	Scope to be confirmed. Proposing all gender facilitie Upgrade existing buildings
	Public Convenience - Beatles Block Marysville	100%	\$ -	\$ 44,717	\$ 44,717	Capital works completed. Renewal works commence
	Library and Customer Services - Updated signage at all three sites (including new branding for Alex building to reflect inclusion of customer service)	30%	\$-	\$ 19,070	\$ -	In progress. Awaiting proofs etc.
	Alexandra Maternal & Child Health internal fit out	100%	\$-	\$ 28,930	\$ 18,377	Completed.
	Yea Saleyards					
	Yea Saleyards - fencing	95%	\$-	\$ 39,159	\$ 39,159	Fencing Completed.
	Yea Saleyards - boom gates	0%	\$ 115,000	\$ 165,749	\$-	Quotes has been received for boom gates.
	Plant & Fleet					
	Passenger vehicles	65%	\$ 610,000	\$ 652,904	\$ 703,174	Some slight delays in delivery of vehicles due to mark closed.
	Major Plant & Machinery	96%	\$ 170,000	\$ 831,274	\$ 723,307	Plant ordered and awaiting delivery
	Climate Change Implementation Plan - Plant & Fleet	0%	\$ 80,000	\$ 80,000	\$-	Project Scope is being finalised.
	Computers & Telecommunications					
	IT System - Renewal - Corporate Replacement of IT equipment and Aerial Photography	0%	\$ 188,000	\$ 188,000	\$ 26,840	Underway
	Digital Futures Initiatives - Corporate System Replacement / LENRCC contribution	0%	\$ 361,000	\$ 67,937	\$ -	Underway

mments - December

ne detailed specification. Application for funding of

e signs being replaced. Continuing to work

existing building.

ies with a shower in at least two cubicles.

ced - urinal and asbestos removed.

rket shortage. Open PO for cancelled order to be

Project Status	Name	% Completed	Current Year Original Budget 2023/24	Current Revised Budget 2023/24	Actuals & Committed YTD 2023/24	Monthly Progress Com
	GIS	90%	\$-	\$ 26,700	\$ 26,700	Underway
	Library Books					
	Replacement of ageing or outdated library book stock (Adult)	90%	\$ 72,000	\$ 78,502	\$ 65,294	On track for full expenditure by EOFY.
	Replacement of ageing or outdated library book stock (Junior)	90%	\$ 28,000	\$ 34,174	\$ 28,172	On track for full expenditure by EOFY.
	Street Trees					
	Street Tree Program - replacement & improvements - Nature Strip in-fill tree planting of trees to replace trees removed	2%	\$ 120,000	\$ 120,000	\$ 39,655	Locations identified and plants currently being secured
	Falls Road Marysville - Street Trees LRCl3 GR985	20%	\$-	\$ 20,000	\$-	Working on Communications plan to progress works.
	Recreational, Leisure & Community Facilities					
	Alexandra Youth Precinct - carpark Downey St. (LRCI3)	30%	\$-	\$ 245,225	\$ 203,530	Detailed design is being finalised. Work will commency year.
	Yea Recreation Reserve - main site entry upgrade (LRCI3)	90%	\$-	\$ 140,215	\$ 131,759	Major works has been completed. Linemarking and sig
	Climate Change Implementation - Buildings	0%	\$ 60,000	\$ 60,000	\$-	Project Scope is being finalised.
	Kinglake Memorial Reserve		\$ 85,000	\$-	\$ 2,036	
	Kinglake Memorial Reserve - drainage upgrade - Investigation, Design and Construction	60%	\$-	\$ 85,000	\$ 13,992	Currently works are on target. Negotiating with DTP re

mments - December
red. Planting to occur early 2024
s. Plant has been ordered.
nce shortly and completed before the end of this
signage will be completed shortly.
regarding the discharge point.

Project Status	Name	% Completed	Current Year Original Budget 2023/24	Current Revised Budget 2023/24	Actuals & Committed YTD 2023/24	Monthly Progress Com
	Kinglake Memorial Reserve Oval Upgrade - Investigation and Design	50%	\$ 80,000	\$ 80,330	\$ 18,800	Consultant appointed and commenced the survey on
	Marysville Caravan Park - Capital Renewal - BBQ Shelter and Light Installation	5%	\$ 53,469	\$ 48,089	\$ 64,016	BBQ shelter delivered - other works on hold. Grant ac
	Swimming Pools - Annual Program Alexandra Swimming Pool - repaint pool vessel, installation of irrigation system and shade sail replacement	20%	\$-	\$ 63,500	\$-	Shade sail has been replaced. Irrigation not proceedi March following pool closure.
	Eildon Swimming Pool - kiosk renewal and truck bund compliance work		\$ 115,000			
	Eildon Swimming Pool - truck bund compliance work	15%	\$-	\$ 57,500	\$-	Work has not started, expected to start in February 20
	Eildon Swimming Pool - kiosk renewal	25%	\$-	\$ 57,500	\$ 4,800	Works are on time and budget.
	Marysville Swimming Pool		\$ 130,000			
	Marysville Swimming Pool - toilet / change room and kiosk renewal - Sub Ledger 1	25%	\$-	\$ 80,000	\$-	Works are on time and budget.
	Marysville Swimming Pool - kiosk renewal - Sub Ledger 2	25%	\$-	\$ 63,986	\$-	Works are on time and budget.
	Marysville Swimming Pool Replacement of Backwash valves on filters	15%	\$-	\$ 10,000	\$ -	Work have not started. Expected to commence in Fel
	Marysville Caravan Park - new swimming pool	5%	\$ 80,000	\$ 82,061	\$-	Works on hold. Not going ahead at this point due to a
	Yea Swimming Pool - main vessel liner upgrade (LRCI3)	10%	\$ 150,000	\$ 400,000	\$-	On track. Tender evaluation report will be presented t
	Alexandra Swimming Pool LRCI 1	50%	\$-	\$ 22,647	\$-	Scope to be finalised.
	Marysville Swimming Pool Truck Bund Compliance Works	10%	\$ 34,016	\$ 34,016	\$ -	Work has not started. Expected to commence in Febr
	LED Lighting - Yea Swimming Pool GR 1017	50%	\$ 139,000	\$ 136,845	\$ 59,850	Works are on time and budget. Works has been awar
	Waste Management					

Colour coding is as follows: Green = On track, Yellow = Possible carry forward, Red = Carry forward, Black = Complete, Blue = On hold, Orange = Delayed

mments - December

n 8 February.

acquitted - materials only.

ding. Repainting of pool vessel proposed for

2024 and be completed by June 2024.

ebruary 2024 and be completed by June 2024.

approval process. May be a splash park.

to Council meeting in February

bruary 2024 and be completed by June 2024.

varded and will be commenced in March.

Project Status	Name	% Completed	Origin	Current Year Original Budget 2023/24		Current Revised Budget 2023/24		ctuals & Committed YTD 2023/24	Monthly Progress Comr
	Level 1 Projects Waste								
	Alexandra Landfill - Cell development and design	100%	\$	-	\$	50,000	\$	50,000	Completed.
	Alex Landfill - cell construction	50%	\$	1,962,346	\$	3,436,633	\$	3,001,901	Construction is progressing well. Project on schedule f
	Kinglake - Closed landfill rehabilitation	100%	\$	1,000,000	\$	782,729	\$	760,555	Major works completed. Final hydro seeding removed be completed April/May pending weather so that best
	Alexandra - Commence design and verification of landfill cap for cells 1A, 1BC and 1E	90%	\$	-	\$	76,388	\$	59,740	Tender closed and contract awarded. Final comments Design to be completed shortly - finish waste profile be
	Landfill								
	Landfill - Cell Capping Design	0%	\$	75,000	\$	75,000	\$	-	Project Scope is being finalised.
	Landfill - evaporation & solar pumps	5%	\$	-	\$	50,000	\$	-	Project Scope is being finalised.

nments - December

le for completion June 2024.

ed from scope for practical completion which will st chance of effective strick rate and growth.

nts on draft design provided early December. being amended to maximise available airspace.

Project Status	Name	% Completed	Current Year Original Budget 2023/24	Current Revised Budget 2023/24	Actuals & Committed YTD 2023/24	Monthly Progress Comn
	Closed Landfill Capping Construction - Flowerdale closed landfill capping Stage 1 · Design	50%	\$ 40,000	\$ 40,000	\$ 40,909	On time with works to start March and be completed by
	Resource Recovery Centres					
	Infrastructure Upgrade - Grant 981 - Various Sites Yea, Eildon, Marysville, Kinglake, Alexandra	75%	\$-	\$ 142,033	\$ 74,848	Remaining works are to be scheduled for late February
	Eildon Resource Recovery Centre (Shed)	100%	\$-	\$ 47,267	\$ 47,267	Works have been completed.
	Marysville - improved RRC facility	0%	\$ 30,000	\$ 30,000	\$ 21,400	Project Scope is being finalised.
	Resource Recovery Centre - Upgrade - Bin gates to Box Section	35%	\$-	\$ 65,000	\$ 155	Works are on schedule to commence March 2024 and
	Recycling Infrastructure (Plant and Cages)	85%	\$-	\$ 44,315	\$ 30,182	Nearing completion.
	Auxiliary Works - Roads & Stormwater Upgrades - Alexandra Landfill - General works	0%	\$ 55,000	\$ 55,000	\$ -	Project Scope is being finalised.
	Resource Recovery Centres (Renewal) Hardstand - Repair and upgrade of hardstand (operating areas, fire breaks)	100%	\$ 40,000	\$ 40,000	\$ 16,355	Project Scope is being finalised for additional works.
	NON CAPITAL PROJECTS					
	Yea Lawn Cemetery	100%	\$-	\$ 123,000	\$ 123,000	Project completed.
	OTHER CAPITAL PROJECTS	30%				
	Yea Wetlands – Kayigai Trail Construction	30%	\$-	\$ 200,000	\$-	RFQ closed for part of the works. Additional funding re
	Construction of shade structure, stage in Eildon Pondage					PMP has been raised with a CAMMS project to be rais

omments - December
d by June, 2024
uary 2024.
and this is on budget.
5.
g requested through Growing Regions Program.
raised by Friday 8 December.

Yea Caravan Park Playground 15% \$ 250,000 Project Scope is being finalised. LRCI4 PROJECTS \$ - \$ - \$ - Castella Road Reconstruction and Sealing Mattie Bridge to Campbells Creek Rd 0% \$ \$ \$ 0.000 \$ 9.087 Construction drawings is being prepared. Buxton Rise / Cathedral Close Sealing 0% \$ - \$ 30,000 \$ - Project Scope is being finalised. Kinglake Village Streetscape 0% \$ - \$ 20,000 \$ - Project Scope is being finalised. Duke Street Urban Drainage Scheme 0% \$ - \$ 20,000 \$ - Project Scope is being finalised. Prainage Upgrade 0% \$ - \$ 20,000 \$ - Project Scope is being finalised. Project Scope Street, Kinglake 0% \$ - \$ 20,000 \$ - Project Scope is being finalised. Duke Street Urban Drainage Upgrade 0% \$ - \$ 20,000 \$ - Project Scope is being finalised. </th <th>Project Status</th> <th>Name</th> <th>% Completed</th> <th>Current Year Original Budget 2023/24</th> <th>Current Revised Budget 2023/24</th> <th>Actuals & Committed YTD 2023/24</th> <th>Monthly Progress Comr</th>	Project Status	Name	% Completed	Current Year Original Budget 2023/24	Current Revised Budget 2023/24	Actuals & Committed YTD 2023/24	Monthly Progress Comr
Castella Road Reconstruction and Sealing- Mattie Bridge to Campbells Creek Rd 0% \$. \$ 20,000 \$ 9,087 Construction drawings is being prepared. Buxton Rise / Cathedral Close Sealing 0% \$. \$ 30,000 \$. Project Scope is being finalised. Kinglake Village Streetscape 0% \$. \$ 20,000 \$. Project Scope is being finalised. Duke Street Urban Drainage Scheme 0% \$. \$ 20,000 \$. Project Scope is being finalised. Bower Street, George Street, Kinglake 0% \$. \$ 20,000 \$. Project Scope is being finalised. Pendelbury Street, Halls Road Main Drain 0% \$. \$ 20,000 \$. Project Scope is being finalised. Long Gully Road, Flowerdale Roadside 0% \$. \$ 20,000 \$. Project Scope is being finalised. Riverside Crescent Flowerdale - Water 0% \$. \$ 20,000 \$. Project Scope is being finalised. % of pr		Yea Caravan Park Playground	15%		\$ 250,000		Project Scope is being finalised.
Mattie Bridge to Campbells Creek Rd 0% \$ - \$ 20,000 \$ 9,087 Construction drawings is being prepared. Buxton Rise / Cathedral Close Sealing 0% \$ - \$ 30,000 \$ - Project Scope is being finalised. Kinglake Village Streetscape 0% \$ - \$ 20,000 \$ - Project Scope is being finalised. Duke Street Urban Drainage Scheme 0% \$ - \$ 20,000 \$ - Project Scope is being finalised. Bower Street, George Street, Kinglake 0% \$ - \$ 20,000 \$ - Project Scope is being finalised. Pendelbury Street, Halls Road Main Drain 0% \$ - \$ 20,000 \$ - Project Scope is being finalised. Long Gully Road, Flowerdale Roadside 0% \$ - \$ 40,000 \$ - Project Scope is being finalised. Riverside Crescent Flowerdale - Water 0% \$ - \$ 40,000 \$ - Project Scope is being finalised. % of program delivered 40%		LRCI4 PROJECTS		\$-	\$-	\$-	
Kinglake Village Streetscape0%\$-\$20,000\$-Project Scope is being finalised.Duke Street Urban Drainage Scheme0%\$-\$20,000\$-Project Scope is being finalised.Bower Street, George Street, Kinglake Drainage Upgrade0%\$-\$20,000\$-Project Scope is being finalised.Pendelbury Street, Halls Road Main Drain Construction0%\$-\$20,000\$-Project Scope is being finalised.Long Gully Road, Flowerdale Roadside Longitudinal Drainage Upgrade0%\$-\$40,000\$-Project Scope is being finalised.Riverside Crescent Flowerdale - Water Sensitive Urban Drainage Upgrade0%\$-\$20,000\$-Project Scope is being finalised.% of program delivered40%40%\$20,000\$-Project Scope is being finalised.		•	0%	\$-	\$ 20,000	\$ 9,087	Construction drawings is being prepared.
Duke Street Urban Drainage Scheme0%\$-\$20,000\$-Project Scope is being finalised.Bower Street, George Street, Kinglake Drainage Upgrade0%\$-\$20,000\$-Project Scope is being finalised.Pendelbury Street, Halls Road Main Drain Construction0%\$-\$20,000\$-Project Scope is being finalised.Long Gully Road, Flowerdale Roadside Longitudinal Drainage Upgrade0%\$-\$40,000\$-Project Scope is being finalised.Riverside Crescent Flowerdale - Water Sensitive Urban Drainage Upgrade0%\$-\$20,000\$-Project Scope is being finalised.% of program delivered40%40%\$20,000\$-Project Scope is being finalised.		Buxton Rise / Cathedral Close Sealing	0%	\$-	\$ 30,000	\$-	Project Scope is being finalised.
Bower Street, George Street, Kinglake Drainage Upgrade0%\$-\$20,000\$-Project Scope is being finalised.Pendelbury Street, Halls Road Main Drain Construction0%\$-\$20,000\$-Project Scope is being finalised.Long Gully Road, Flowerdale Roadside Longitudinal Drainage Upgrade0%\$-\$40,000\$-Project Scope is being finalised.Riverside Crescent Flowerdale - Water Sensitive Urban Drainage Upgrade0%\$-\$20,000\$-Project Scope is being finalised.% of program delivered40%40%-\$-\$20,000\$-Project Scope is being finalised.		Kinglake Village Streetscape	0%	\$-	\$ 20,000	\$-	Project Scope is being finalised.
Drainage UpgradeD%\$-\$20,000\$-Project Scope is being finalised.Pendelbury Street, Halls Road Main Drain Construction0%\$-\$20,000\$-Project Scope is being finalised.Long Gully Road, Flowerdale Roadside Longitudinal Drainage Upgrade0%\$-\$40,000\$-Project Scope is being finalised.Riverside Crescent Flowerdale - Water Sensitive Urban Drainage Upgrade0%\$-\$20,000\$-Project Scope is being finalised.% of program delivered40%40%\$20,000\$-Project Scope is being finalised.		Duke Street Urban Drainage Scheme	0%	\$-	\$ 20,000	\$-	Project Scope is being finalised.
Construction0%\$-\$20,000\$-Project Scope is being finalised.Long Gully Road, Flowerdale Roadside Longitudinal Drainage Upgrade0%\$-\$40,000\$-Project Scope is being finalised.Riverside Crescent Flowerdale - Water Sensitive Urban Drainage Upgrade0%\$-\$20,000\$-Project Scope is being finalised.% of program delivered40%40%			0%	\$-	\$ 20,000	\$-	Project Scope is being finalised.
Longitudinal Drainage Upgrade 0% \$ - \$ 40,000 \$ - Project Scope is being finalised. Riverside Crescent Flowerdale - Water Sensitive Urban Drainage Upgrade 0% \$ - \$ 20,000 \$ - Project Scope is being finalised. % of program delivered 40% 40% - - \$ - \$ - Project Scope is being finalised.			0%	\$-	\$ 20,000	\$-	Project Scope is being finalised.
Sensitive Urban Drainage Upgrade 0% \$ - \$ 20,000 \$ - Project Scope is being finalised. % of program delivered 40% - - - Project Scope is being finalised.			0%	\$-	\$ 40,000	\$-	Project Scope is being finalised.
40%			0%	\$-	\$ 20,000	\$-	Project Scope is being finalised.
TOTALS \$ 15,953,010 \$ 22,040,005 \$ 14,044,272		% of program delivered	40%				
		TOTALS	-	\$ 15,953,010	\$ 22,040,005	\$ 14,044,272	

nments - December	